

CHANGE ORDER

AIA DOCUMENT G701

Distribution to:

OWNER x

CONSULTANT x

PROJECT:
(Name, address)

CHANGE ORDER NUMBER: C.O. # 2

Eastside Infrastructure Project Phase II

INITIATION DATE: September 17, 2018

TO (Consultant): Craven Thompson & Associates

CONSULTANT'S PROJECT NO: 2014-30109

3563 NW 53rd Street, Fort Lauderdale, FL 33009

CONTRACT FOR: Construction Observation Services

CONTRACT DATE:

You are directed to make the following changes in this Contract:

Additional Construction Observation Services: \$73,130.00

Total ADD/DEDUCT:

\$73,130.00

Days:

Not valid until signed by both the Owner and Consultant.

Signature of the Consultant indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

The original (Contract Sum) (Guaranteed Maximum Cost) was \$798,835.00

Net change by previously authorized Change Orders (CO #001) \$123,303.00

The (Contract Sum) (Guaranteed Maximum Cost) prior to this Change Order was \$922,138.00

The (Contract Sum) (Guaranteed Maximum Cost) will be (increased) (decreased) \$73,130.00

The new (Contract Sum) (Guaranteed Maximum Cost) including this Change Order will be \$995,268.00

The Contract Time will be (increased) (decreased) (unchanged) by Days

The Date of Completion as of the date of this Change Order therefore is

Authorized:

OWNER

CONSULTANT

TOWN OF DAVIE

Town of Davie CRA

Craven Thompson & Associates

Address

Address

Address

6591 Orange Drive

3563 NW 53rd Street

6591 Orange Drive

Davie, FL 33314

Ft Lauderdale, FL 33009

Davie, FL 33314

BY

BY

BY

Phillip Holste, CRA Director

Patrick Gibney

Judy Paul, CRA Chair

DATE

DATE

DATE

Construction Observation Services

Phase II Giannetti Contracting Corporation

Construction Schedule		Substantial Completion	Final Completion
Original Schedule	18 Months	5/2/2018	6/30/2018
Previously Approved Time Extension	2 Months	8/20/2018	10/19/2018
Potential Additional Time Extension to Substantial	4 Months	2/16/2019	4/17/2019
Potential Additional Time Extension from Substantial to Final	2 Months		4/17/2019

Town of Davie Hourly Fee Schedule

Principal Engineer	\$200 /Hr
Senior Supervising Engineer/Project Manager	\$150 /Hr
Senior Engineer/Construction Manager	\$140 /Hr
Design Engineer	\$115 /Hr
Engineering Inspector	\$95 /Hr

PHASE II

Fee

4 MONTH EXTENSION - TO SUBSTANTIAL

Principal Engineer	0.5 Hrs/week	9	Hr	\$1,800
Senior Supervising Engineer	1 Hrs/week	17	Hr	\$2,550
Senior Engineer/Construction Manager	8 Hrs/week	139	Hr	\$19,460
Design Engineer	2 Hrs/week	35	Hr	\$4,025
Engineering Inspector (Part Time)	20 Hrs/week	347	Hr	\$32,965

SUB-TOTAL

\$60,800

2 MONTH EXTENSION - TO FINAL

Principal Engineer	0.5 Hrs/week	4	Hr	\$800
Senior Supervising Engineer	1 Hrs/week	9	Hr	\$1,350
Senior Engineer/Construction Manager	4 Hrs/week	35	Hr	\$4,900
Design Engineer	2 Hrs/week	17	Hr	\$1,955
Engineering Inspector (Part Time)	4 Hrs/week	35	Hr	\$3,325

SUB-TOTAL

\$12,330

TOTAL CURRENT SCHEDULE

\$73,130